

	Approved by Resident Voters	Approved by the State	Bid / Quotes Date	Bid Approved by Board of Ed	Work to Begin	Work Completed
<u>2015-2016 CAPITAL PROJECTS</u>						
East Street Univent Replacement	5/19/2015	8/1/2016	2/13/2017	3/22/2017	Summer 2017	
<u>2015-2016 CAPITAL RESERVE PROJECTS</u>						
Burns Avenue Roof	5/19/2015	8/1/2016	2/13/2017	3/22/2017	Summer 2017	
East Street Exterior Walls & Columns	5/19/2015	6/2/2016	July 2016 (quotes)	7/6/2016		Summer 2016
Fork Lane Sidewalks	5/19/2015	6/2/2016	6/28/2016	7/6/2016		Summer 2016
Fork Lane Exterior Doors	5/19/2015	6/2/2016	Nassau BOCES Contract			Summer 2016
Lee Avenue Roof	5/19/2015	6/2/2016	6/28/2016	7/6/2016		Summer 2016
Middle School Cornice Replacement (auditorium side)	5/19/2015	6/2/2016	6/28/2016	7/6/2016		November 2016
District-Wide Gas Conversion	5/19/2015	8/1/2016	2/13/2017	3/22/2017	Summer 2017	
<u>2016-2017 CAPITAL PROJECTS</u>						
Burns Avenue Ceiling & Lighting	5/17/2016	12/21/2016	Hicksville Sq. Ft. Bid		Summer 2017	
Burns Avenue Exterior Doors	5/17/2016	12/21/2016	Nassau BOCES Contract		Week of April 10th 2017	
East Street Masonry Repair	5/17/2016	12/21/2016	2/13/2017	3/22/2017	Summer 2017	
East Street Exterior Doors	5/17/2016	12/21/2016	Nassau BOCES Contract		Week of April 10th 2017	
Middle School Cornice Replacement (gym side)	5/17/2016	12/21/2016	2/13/2017	3/22/2017	Summer 2017	
Middle School Sidewalk Replacement	5/17/2016	12/21/2016	2/13/2017	3/22/2017	Summer 2017	
High School Roof	5/17/2016	12/21/2016	2/13/2017	3/22/2017	Summer 2017	
High School 3rd Floor Tile Replacement	5/17/2016	12/21/2016	Hicksville Sq. Ft. Bid		Summer 2017	
<u>2016-2017 CAPITAL RESERVE PROJECTS</u>						
High School Bleachers & Press Box	5/17/2016	Still Under Review at the State				
High School Softball & Baseball Turf Infields	5/17/2016	Still Under Review at the State				
Renovation of Boys' & Girls' Locker Room	5/17/2016	Still Under Review at the State				